

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX- Adilabad District Package No. AP.IX 01 LB 20 -
"Construction of Bridge @ 2/0 Km on R/f R&B road to Morriguda, Adilabad
District" - Granting Post facto Extension of Agreement Time upto 12-11-
2012 without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2161

Dated: 03-12-2012.
Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W15/DEE.IV/
PMGSY/Ph.IX/ADB/EOAT/2011-12, Dt.18-10-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post facto Extension of Agreement Time upto 12-11-2012 without Penalty in respect of the work "Construction of Bridge @ 2/0 Km on R/f R&B road to Morriguda, Adilabad District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to delay in approval of designs.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.SUBRAHMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR),Adilabad District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.